

Product Checklist & Installation Checklist

<p>QTY</p> <p style="text-align: center;">Liners</p> <p>_____ 6 mil <u>Wall</u> Liner (Translucent)</p> <p>_____ 10 mil <u>Wall</u> Liner (Translucent)</p> <p>_____ 6 mil <u>Floor</u> Liner</p> <p>_____ 8 mil <u>Floor</u> Liner</p> <p>_____ 10 Mil <u>Floor</u> Liner (non-reinforced)</p> <p>_____ 12 Mil <u>Floor</u> Liner</p> <p>_____ 14 Mil <u>Floor</u> Liner (woven-coated)</p> <p>_____ 16 Mil <u>Floor</u> Liner</p> <p>_____ 20 Mil <u>Floor</u> Liner</p> <p>_____ Christmas Tree Fasteners - Quantity 100 or 500 (circle one)</p> <p style="text-align: center;">Adhesives</p> <p>_____ Sealing Tape 4" X 180' (roll) – 7.5 mil or 9 mil</p> <p>_____ White Lightning 3006 Caulking Adhesive (case)</p> <p>_____ Lexel Caulking Adhesive (case)</p> <p>_____ Todol Pur Stick Foam (24oz) Can</p> <p>_____ Todol IPF Foam (24oz) Can</p> <p>_____ Todol Pur Fill Gun Cleaner (20oz) Can</p> <p>_____ Precision Foam Dispenser Gun</p> <p style="text-align: center;">Insulation</p> <p>_____ Bora Foam Insulation Board 4' x 8' x 2.5" (R-11) – 32 sq. ft.</p> <p>_____ Insulation Fasteners 2.5" & Green Loads (requires Hilti Tool)</p> <p>_____ Insulation Anchors (pack of 50)</p> <p style="text-align: center;">Humidity Control</p> <p>_____ Supply Air Inducer</p> <p>_____ AprilAire Dehumidifier – E050, E070, E080, E100 (standard or Wi-Fi)</p> <p>_____ Santa Fe Dehumidifier – Compact70, Oasis105, Advance Dry110</p> <p>_____ MEGA DRY CS75 Dehumidifier</p> <p>_____ Hang Kit – AprilAire, Santa Fe, CSD</p> <p>_____ Universal Condensate Pump</p> <p>Additional Accessories available at www.crawspacedepot.com</p> <p style="text-align: center;">Sump Pumps</p> <p>_____ Zoeller Model 53 Package (Pump, Basin, Valve)</p> <p>_____ Zoeller Model 73 Package (Pump, Basin, Valve)</p> <p>*Individual Components*</p> <p>_____ Crawl Space Basin w/lid</p> <p>_____ Zoeller Check Valve</p> <p>_____ Zoeller Model 53 Submersible Pump</p> <p>_____ Zoeller Model 73 Submersible Pump</p> <p style="text-align: center;">Cleaner/Odor/Pest Control Products</p> <p>_____ Mold Clean - Gallon or Case of 4 (circle one)</p> <p>_____ DSV - Gallon or Case of 4 (circle one)</p> <p>_____ Bac-A-Zap - Quart or Case of 12 (circle one)</p> <p>_____ Penashield Wood Preservative - Gallon or Case of 4 (circle one)</p> <p>_____ Snake Out - 4lb Jug or Case of 4 (circle one)</p> <p style="text-align: center;">Electronics/Instruments</p> <p>_____ Thermo-Pro Wireless Temp/Humidity Monitor</p> <p>_____ Zoeller High Water Alarm</p> <p>_____ Extech Hygro-Thermometer Psychrometer (Temp/RH/DP)</p> <p>_____ Extech Humidity & Temp Pen (Temp/RH)</p> <p style="text-align: center;">Miscellaneous</p> <p>_____ CrawlSpace Depot Drainage Aggregate (20 cu. ft.)</p> <p>_____ SmartVent Flood Vent – Insulated or Vented (circle one)</p>	<p>Suggested Ordering Tips for Estimating Quantities:</p> <ul style="list-style-type: none"> - When ordering floor liner, take the floor square footage and add at least 10% to account for overlap and waste. If you will be running the floor liner up the walls and/or using it to wrap piers, you may want to estimate the wall square footage also. - Bora-Foam can be calculated by taking the linear footage of the crawl space walls and multiplying that by the average wall height. This will give you the approx. wall square footage. Divide that by 32 (approx. sq. footage of each board). This will give you the number of boards needed. Add 10% or more for waste. - 1-2 roll of sealing tape/1,000 sq. ft. of crawl space - 1 can of Todol Foam/1,000 sq. ft. of crawl space <p style="text-align: center;">Installation Checklist</p> <p>There are many steps involved in closing a crawl space. We have all the main steps listed below. Most likely, you will not need to perform all the steps so only mark the ones that apply to you.</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%; text-align: center; vertical-align: middle;">To Do</td> <td style="width: 10%; text-align: center; vertical-align: middle;">Done</td> <td></td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Inspect the crawl space</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Document the conditions and humidity levels</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Check local building code or consult code official</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Calculate materials needed to complete the job</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Order materials</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Use exhaust fan during work process</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Remove all items from the crawl space</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Remove wood and cellulose debris</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Remove subfloor insulation</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Treat crawl space soil with anti-microbial DSV</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install interior drainage and/or sump pump</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Remediate fungus/mold</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Fungicidal application to floor joists with Mold Clean</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>App. of Peneshield to foundation walls for termite protection</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Dehumidify the crawl space prior to closing</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install combustion safety appliance (if applicable)</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Seal all foundation vents</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Seal holes in foundation walls</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install poly around piers</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install poly on foundation walls (if keeping floor insulation)</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install Bora-Foam on interior of exterior foundation walls</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Seal the top edge of the liner on piers & walls (with termite inspection gap)</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install ____mil reinforced poly on crawl space soil</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Overlap all seams at least 12 inches</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Apply sealing tape to all seams</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install Bora-Foam on crawl space door(s)</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install supply air inducer Qty: _____</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install dehumidifier to remain in crawl space</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Install wireless temp/humidity meter</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Inspect entire crawl space for quality control</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Clean or sweep liner for a professional looking appearance</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Attach a Notice Sign to the door</td> </tr> <tr> <td style="text-align: center;"><input type="checkbox"/></td> <td style="text-align: center;"><input type="checkbox"/></td> <td>Other: _____</td> </tr> </table>	To Do	Done		<input type="checkbox"/>	<input type="checkbox"/>	Inspect the crawl space	<input type="checkbox"/>	<input type="checkbox"/>	Document the conditions and humidity levels	<input type="checkbox"/>	<input type="checkbox"/>	Check local building code or consult code official	<input type="checkbox"/>	<input type="checkbox"/>	Calculate materials needed to complete the job	<input type="checkbox"/>	<input type="checkbox"/>	Order materials	<input type="checkbox"/>	<input type="checkbox"/>	Use exhaust fan during work process	<input type="checkbox"/>	<input type="checkbox"/>	Remove all items from the crawl space	<input type="checkbox"/>	<input type="checkbox"/>	Remove wood and cellulose debris	<input type="checkbox"/>	<input type="checkbox"/>	Remove subfloor insulation	<input type="checkbox"/>	<input type="checkbox"/>	Treat crawl space soil with anti-microbial DSV	<input type="checkbox"/>	<input type="checkbox"/>	Install interior drainage and/or sump pump	<input type="checkbox"/>	<input type="checkbox"/>	Remediate fungus/mold	<input type="checkbox"/>	<input type="checkbox"/>	Fungicidal application to floor joists with Mold Clean	<input type="checkbox"/>	<input type="checkbox"/>	App. of Peneshield to foundation walls for termite protection	<input type="checkbox"/>	<input type="checkbox"/>	Dehumidify the crawl space prior to closing	<input type="checkbox"/>	<input type="checkbox"/>	Install combustion safety appliance (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	Seal all foundation vents	<input type="checkbox"/>	<input type="checkbox"/>	Seal holes in foundation walls	<input type="checkbox"/>	<input type="checkbox"/>	Install poly around piers	<input type="checkbox"/>	<input type="checkbox"/>	Install poly on foundation walls (if keeping floor insulation)	<input type="checkbox"/>	<input type="checkbox"/>	Install Bora-Foam on interior of exterior foundation walls	<input type="checkbox"/>	<input type="checkbox"/>	Seal the top edge of the liner on piers & walls (with termite inspection gap)	<input type="checkbox"/>	<input type="checkbox"/>	Install ____mil reinforced poly on crawl space soil	<input type="checkbox"/>	<input type="checkbox"/>	Overlap all seams at least 12 inches	<input type="checkbox"/>	<input type="checkbox"/>	Apply sealing tape to all seams	<input type="checkbox"/>	<input type="checkbox"/>	Install Bora-Foam on crawl space door(s)	<input type="checkbox"/>	<input type="checkbox"/>	Install supply air inducer Qty: _____	<input type="checkbox"/>	<input type="checkbox"/>	Install dehumidifier to remain in crawl space	<input type="checkbox"/>	<input type="checkbox"/>	Install wireless temp/humidity meter	<input type="checkbox"/>	<input type="checkbox"/>	Inspect entire crawl space for quality control	<input type="checkbox"/>	<input type="checkbox"/>	Clean or sweep liner for a professional looking appearance	<input type="checkbox"/>	<input type="checkbox"/>	Attach a Notice Sign to the door	<input type="checkbox"/>	<input type="checkbox"/>	Other: _____
To Do	Done																																																																																																						
<input type="checkbox"/>	<input type="checkbox"/>	Inspect the crawl space																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Document the conditions and humidity levels																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Check local building code or consult code official																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Calculate materials needed to complete the job																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Order materials																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Use exhaust fan during work process																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Remove all items from the crawl space																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Remove wood and cellulose debris																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Remove subfloor insulation																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Treat crawl space soil with anti-microbial DSV																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install interior drainage and/or sump pump																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Remediate fungus/mold																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Fungicidal application to floor joists with Mold Clean																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	App. of Peneshield to foundation walls for termite protection																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Dehumidify the crawl space prior to closing																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install combustion safety appliance (if applicable)																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Seal all foundation vents																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Seal holes in foundation walls																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install poly around piers																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install poly on foundation walls (if keeping floor insulation)																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install Bora-Foam on interior of exterior foundation walls																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Seal the top edge of the liner on piers & walls (with termite inspection gap)																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install ____mil reinforced poly on crawl space soil																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Overlap all seams at least 12 inches																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Apply sealing tape to all seams																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install Bora-Foam on crawl space door(s)																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install supply air inducer Qty: _____																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install dehumidifier to remain in crawl space																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Install wireless temp/humidity meter																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Inspect entire crawl space for quality control																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Clean or sweep liner for a professional looking appearance																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Attach a Notice Sign to the door																																																																																																					
<input type="checkbox"/>	<input type="checkbox"/>	Other: _____																																																																																																					